

# PAT Report Passes And Fails No Location Grouping For all Sites and Locations



CLIENT DETAILS	
<b>Company Name:</b>	RSR Systems Ltd
<b>Address:</b>	Waterside House Falmouth Road Penryn Cornwall TR10 8BE

DETAIL OF CONTRACTOR RESPONSIBLE FOR TESTING		
<b>Company Name:</b>	PAT Serve Electrical Safety	
<b>Address:</b>	Waterside House Falmouth Road Penryn Cornwall TR10 8BD	<b>Telephone:</b> 01326 378268
		<b>Mobile:</b> 0777 9999999
		<b>Email:</b> support@simplypats.co.uk
<b>Order Number:</b>	RSR0001/FEB	<b>Signature:</b> <i>Your Signature</i>
<b>File Name:</b>	Example File.PAT	

APPLIANCE DETAILS AND TEST RESULTS									
Key P = PASS / F = FAIL / S = SKIP (or test not applicable)									
Appliance Id	Appliance Description	Test Date	Visual	Polarity	Earth Continuity (Ohms)	Insulation (MOhms)	Load (kVA)	Overall Status	
AP003 BUILDING 1 - ROOM 1	IRON	04/02/11	P	S	P 0.07	P >200	P 1.37	PASS	
AP004 BUILDING 1 - ROOM 1	MICROWAVE	04/02/11	P	S	P 0.07	P >200	P 1.37	FAIL	
FAIL ON MICROWAVE TEST SEE REPORT									
AP005 BUILDING 1 - ROOM 1	TOASTER	04/02/11	P	S	P 0.08	P >200	S	PASS	
AP006 BUILDING 1 - ROOM 1	TOASTER	04/02/11	P	S	P 0.09	P >200	S	PASS	
AP007 BUILDING 1 - ROOM 1	TOASTER	04/02/11	P	S	P 0.04	P >200	S	PASS	
AP008 BUILDING 1 - ROOM 1	IRON	04/02/11	P	S	P 0.07	P >200	S	PASS	
AP009 BUILDING 1 - ROOM 1	IRON	04/02/11	P	S	P 0.15	P >200	P 1.38	PASS	
AP0011 BUILDING 1 - ROOM 1	IRON	04/02/11	P	S	P 0.07	P >200	P <0.05	PASS	
AP0012 BUILDING 1 - ROOM 1	IRON	04/02/11	P	S	P 0.07	P >200	P 1.38	PASS	
AP0013 BUILDING 1 - ROOM 1	KETTLE	04/02/11	P	S	P 0.04	P >200	P 2.10	PASS	
AP0014 BUILDING 1 - ROOM 1	KETTLE	04/02/11	P	S	P 0.03	P >200	P 2.10	PASS	
AP0015 BUILDING 1 - ROOM 1	PHILIPS ADAPTER	04/02/11	P	S	S	P >200	P <0.05	PASS	
AP0016 BUILDING 1 - ROOM 1	NOKIA ADAPTER	04/02/11	P	S	S	P >200	P <0.05	PASS	
AP0017 BUILDING 1 - ROOM 1	HP PDA ADAPTER	04/02/11	P	S	S	P >200	P <0.05	PASS	

**APPLIANCE DETAILS AND TEST RESULTS**
**Key**

P = PASS / F = FAIL / S = SKIP (or test not applicable)

Appliance Id	Appliance Description	Test Date	Visual	Polarity	Earth Continuity (Ohms)	Insulation (MOhms)	Load (kVA)	Overall Status
AP0018 BUILDING 1 - ROOM 1	LAMP CLS2	04/02/11	P	S	S	P >200	P <0.05	PASS
AP0019 BUILDING 1 - ROOM 1	LAMP ON CLS2	04/02/11	P	S	S	P >200	P <0.05	PASS
AP0020 BUILDING 1 - ROOM 1	RCD	04/02/11	P	S	S	P >200	P 1.29	PASS
AP0021 BUILDING 1 - ROOM 1	KENWOOD CHEFFETTE	04/02/11	P	S	S	P >200	P 0.22	PASS
AP0022 BUILDING 1 - ROOM 1	KENWOOD CHEFFETTE	04/02/11	P	S	S	P >200	P 0.20	PASS
AP0023 BUILDING 1 - ROOM 1	3KW HEATER	04/02/11	P	S	F >19.99	S	S	FAIL
<b>FAILED ON BOND</b>								
AP0024 BUILDING 1 - ROOM 1	3KW CLS2 DIMPLEX	04/02/11	P	S	S	P >200	P 1.01	PASS
AP0025 BUILDING 1 - ROOM 1	3KW CLS2 DIMPLEX	04/02/11	P	S	S	P >200	P 1.99	PASS
AP0026 BUILDING 1 - ROOM 1	RCD	04/02/11	P	S	P 0.04	S	P 1.01	PASS
AP0027 BUILDING 1 - ROOM 1	MICROWAVE	04/02/11	F	S	S	S	S	FAIL
<b>DAMAGED CONNECTION TO APPLIANCE - REWIRE / REPAIR</b>								
AP0028 BUILDING 1 - ROOM 1	EXT LEAD	04/02/11	P	F	P 0.06	P >200	S	FAIL
<b>FAILED POLARITY</b>								
AP0029 BUILDING 1 - ROOM 1	EXT LEAD	04/02/11	P	F	P 0.06	P >200	S	FAIL
<b>REVERSED POLARITY - DISCARD</b>								
AP0030 BUILDING 1 - ROOM 1	EXT LEAD	04/02/11	P	F	P 0.06	P >200	S	FAIL
<b>FAILED POLARITY</b>								
AP0031 BUILDING 1 - ROOM 2	EXT LEAD DOUBLE	04/02/11	P	F	P 0.17	P >200	S	FAIL
<b>REVERSED POLARITY - DISCARD</b>								
AP0032 BUILDING 1 - ROOM 2	MICROWAVE	04/02/11	P	F	P 0.21	P >200	S	FAIL
<b>FAILED POLARITY</b>								
AP0033 BUILDING 1 - ROOM 2	EXT LEAD QUAD	04/02/11	P	F	P 0.26	P >200	S	FAIL
<b>FAILED POLARITY</b>								
AP0034 BUILDING 1 - ROOM 2	EXT LEAD 5	04/02/11	P	F	P 0.31	P >200	S	FAIL
<b>FAILED POLARITY</b>								
AP0035 BUILDING 1 - ROOM 2	EXT LEAD LONG	04/02/11	P	F	P 0.44	P >200	S	FAIL
<b>REVERSED POLARITY - DISCARD</b>								
AP0036 BUILDING 4 - ROOM 1C	LAMP	04/02/11	P	S	F 0.12	P >200	S	FAIL
<b>FAILED ON EARTH BOND</b>								
AP0037 BUILDING 4 - ROOM 1C	LAMP 115	04/02/11	P	S	S	P >200	P <0.05	PASS
AP0038 BUILDING 4 - ROOM 1C	IT EQUIPMENT	04/02/11	P	S	S	P >200	S	PASS
AP0040 BUILDING 4 - ROOM 1C	IT EQUIPMENT	04/02/11	P	S	F 0.67	P >200	S	FAIL
<b>CLASS1 FAIL ON BOND</b>								

**APPLIANCE DETAILS AND TEST RESULTS**
**Key**

P = PASS / F = FAIL / S = SKIP (or test not applicable)

Appliance Id	Appliance Description	Test Date	Visual	Polarity	Earth Continuity (Ohms)	Insulation (MOhms)	Load (kVA)	Overall Status
AP0041 BUILDING 4 - ROOM 1C	IT EQUIPMENT	04/02/11	P	S	P 0.28	P >200	S	PASS
AP0042 BUILDING 4 - ROOM 1C	AMPLIFIER	04/02/11	P	S	P 0.29	P >200	S	PASS
AP0043 BUILDING 4 - ROOM 1C	AMPLIFIER ALPHA	04/02/11	P	S	P 0.26	P >200	S	PASS
AP0044 BUILDING 4 - ROOM 1C	EXT LEAD REVERSED POLARITY - DISCARD	04/02/11	P	F	P 0.05	P >200	S	FAIL
AP0045 BUILDING 4 - ROOM 2	EXT LEAD REVERSED POLARITY - DISCARD	04/02/11	P	F	P 0.05	P >200	S	FAIL
AP0046 BUILDING 4 - ROOM 2	ADDED HERE EARTH CONTINUITY FAIL - REWIRE / SERVICE / REPAIR OR DISCARD	04/02/11	P	F	P 0.05	P >200	S	FAIL

**Total Appliances For Report: 42**