

PAT Report Passes And Fails For all Sites and Locations



CLIENT DETAILS	
Company Name:	RSR Systems Ltd
Address:	Waterside House Falmouth Road Penryn Cornwall TR10 8BE

DETAIL OF CONTRACTOR RESPONSIBLE FOR TESTING		
Company Name:	PAT Serve Electrical Safety	
Address:	Waterside House Falmouth Road Penryn Cornwall TR10 8BD	Telephone: 01326 378268
		Mobile: 0777 9999999
		Email: support@simplypats.co.uk
Order Number:	RSR0001/FEB	Signature: <i>Your Signature</i>
File Name:	Example File.PAT	

APPLIANCE DETAILS AND TEST RESULTS									
Key P = PASS / F = FAIL / S = SKIP (or test not applicable)									
Appliance Id	Appliance Description	Test Date	Visual	Polarity	Earth Continuity (Ohms)	Insulation (MOhms)	Load (kVA)	Overall Status	
BUILDING 1 - ROOM 1									
AP003	IRON	04/02/11	P	S	P 0.07	P >200	P 1.37	PASS	
AP004	MICROWAVE	04/02/11	P	S	P 0.07	P >200	P 1.37	FAIL	
FAIL ON MICROWAVE TEST SEE REPORT									
AP005	TOASTER	04/02/11	P	S	P 0.08	P >200	S	PASS	
AP006	TOASTER	04/02/11	P	S	P 0.09	P >200	S	PASS	
AP007	TOASTER	04/02/11	P	S	P 0.04	P >200	S	PASS	
AP008	IRON	04/02/11	P	S	P 0.07	P >200	S	PASS	
AP009	IRON	04/02/11	P	S	P 0.15	P >200	P 1.38	PASS	
AP0011	IRON	04/02/11	P	S	P 0.07	P >200	P <0.05	PASS	
AP0012	IRON	04/02/11	P	S	P 0.07	P >200	P 1.38	PASS	
AP0013	KETTLE	04/02/11	P	S	P 0.04	P >200	P 2.10	PASS	
AP0014	KETTLE	04/02/11	P	S	P 0.03	P >200	P 2.10	PASS	
AP0015	PHILIPS ADAPTER	04/02/11	P	S	S	P >200	P <0.05	PASS	
AP0016	NOKIA ADAPTER	04/02/11	P	S	S	P >200	P <0.05	PASS	
AP0017	HP PDA ADAPTER	04/02/11	P	S	S	P >200	P <0.05	PASS	
AP0018	LAMP CLS2	04/02/11	P	S	S	P >200	P <0.05	PASS	
AP0019	LAMP ON CLS2	04/02/11	P	S	S	P >200	P <0.05	PASS	
AP0020	RCD	04/02/11	P	S	S	P >200	P 1.29	PASS	
AP0021	KENWOOD CHEFFETTE	04/02/11	P	S	S	P >200	P 0.22	PASS	
AP0022	KENWOOD CHEFFETTE	04/02/11	P	S	S	P >200	P 0.20	PASS	
AP0023	3KW HEATER	04/02/11	P	S	F >19.99	S	S	FAIL	
FAILED ON BOND									
AP0024	3KW CLS2 DIMPLEX	04/02/11	P	S	S	P >200	P 1.01	PASS	

APPLIANCE DETAILS AND TEST RESULTS

Key
P = PASS / F = FAIL / S = SKIP (or test not applicable)

Appliance Id	Appliance Description	Test Date	Visual	Polarity	Earth Continuity (Ohms)	Insulation (MOhms)	Load (kVA)	Overall Status
AP0025	3KW CLS2 DIMPLEX	04/02/11	P	S	S	P >200	P 1.99	PASS
AP0026	RCD	04/02/11	P	S	P 0.04	S	P 1.01	PASS
AP0027	MICROWAVE DAMAGED CONNECTION TO APPLIANCE - REWIRE / REPAIR	04/02/11	F	S	S	S	S	FAIL
AP0028	EXT LEAD FAILED POLARITY	04/02/11	P	F	P 0.06	P >200	S	FAIL
AP0029	EXT LEAD REVERSED POLARITY - DISCARD	04/02/11	P	F	P 0.06	P >200	S	FAIL
AP0030	EXT LEAD FAILED POLARITY	04/02/11	P	F	P 0.06	P >200	S	FAIL
Total Appliances >								27

BUILDING 1 - ROOM 2

AP0031	EXT LEAD DOUBLE REVERSED POLARITY - DISCARD	04/02/11	P	F	P 0.17	P >200	S	FAIL
AP0032	MICROWAVE FAILED POLARITY	04/02/11	P	F	P 0.21	P >200	S	FAIL
AP0033	EXT LEAD QUAD FAILED POLARITY	04/02/11	P	F	P 0.26	P >200	S	FAIL
AP0034	EXT LEAD 5 FAILED POLARITY	04/02/11	P	F	P 0.31	P >200	S	FAIL
AP0035	EXT LEAD LONG REVERSED POLARITY - DISCARD	04/02/11	P	F	P 0.44	P >200	S	FAIL
Total Appliances >								5

BUILDING 4 - ROOM 1C

AP0036	LAMP FAILED ON EARTH BOND	04/02/11	P	S	F 0.12	P >200	S	FAIL
AP0037	LAMP 115	04/02/11	P	S	S	P >200	P <0.05	PASS
AP0038	IT EQUIPMENT	04/02/11	P	S	S	P >200	S	PASS
AP0040	IT EQUIPMENT CLASS1 FAIL ON BOND	04/02/11	P	S	F 0.67	P >200	S	FAIL
AP0041	IT EQUIPMENT	04/02/11	P	S	P 0.28	P >200	S	PASS
AP0042	AMPLIFIER	04/02/11	P	S	P 0.29	P >200	S	PASS
AP0043	AMPLIFIER ALPHA	04/02/11	P	S	P 0.26	P >200	S	PASS
AP0044	EXT LEAD REVERSED POLARITY - DISCARD	04/02/11	P	F	P 0.05	P >200	S	FAIL
Total Appliances >								8

BUILDING 4 - ROOM 2

AP0045	EXT LEAD REVERSED POLARITY - DISCARD	04/02/11	P	F	P 0.05	P >200	S	FAIL
AP0046	ADDED HERE EARTH CONTINUITY FAIL - REWIRE / SERVICE / REPAIR OR DISCARD	04/02/11	P	F	P 0.05	P >200	S	FAIL
Total Appliances >								2

Total Appliances For Report: 42